# **Erosion Control Permit Application**

Large Project

Use this form to apply for permit coverage if your project will disturb 10,000 ft<sup>2</sup> or more of soil (either singly or cumulatively as part of a common plan of development or sale) within the City of Keizer.

THIS SECTION IS FOR INTERNAL USE BY CITY OF KEIZER BLE	OG Permit #: PWK #: EC Permit #:
Date Received: Date Reviewed:	Fee Amount: \$ Payment Date:
Application Status: ☐ Approved ☐ Conditionally Approve	ed 🗆 Denied:
Applicant Information	
Applicant Name:	
Applicant Role (check all that apply):	
☐ Owner ☐ General Contractor ☐ Developer ☐ Engineer/Architect ☐ Other:	
Permit Contact Name (if other than applicant):	
Phone:	Email:
Designated Inspector Information	
ESCP <sup>1</sup> Inspector Name:	
Company Name:	Certification <sup>2</sup> : ☐ CESCL ☐ ODOT ☐ Other:
24-Hour Phone:	Email:
Project Information	
Project Name:	
Project Address (or Tax Lot ID Number):	
Total Site Area:	Total Disturbed Area:
Existing Site Conditions:	
Developed Site Conditions:	
Construction Activity: ☐ Single Family ☐ Multi Family ☐ Subdivision/ Partition ☐ Commercial	
☐ Other:	
Project Start Date:	Project End Date:
Check All That Apply:   Wetland or waterway is on site or within 50 feet of project boundary	
$\square$ Public UIC to be installed $\square$ Private UIC to be installed $\square$ Project will create or replace at least 5,000 ft <sup>2</sup> of	
impervious surface area $\ \square$ Cementitious fill to be used on site $\ \square$ None of the above	

#### BMPs Must Address the Following:

- Phase construction activity to minimize disturbance
- Protect/preserve existing vegetation
- Vegetative buffers (esp. along surface waters)
- Dust controls
- Construction entrance/exit
- Staging and refueling areas

- Erosion prevention
- Perimeter controls
- Runoff controls
- Concrete washout
- Inlet/outlet protection
- Dewatering or temporary stormwater management
- Stockpile management
- Waste management

- Spill prevention
- Contaminated soils
- Temporary stabilization methods (matting, plastic sheeting, straw/mulch)
- Permanent stabilization methods (ground cover)
- Stormwater treatment or infiltration facilities

<sup>&</sup>lt;sup>1</sup> Erosion and Sediment Control Plan (ESCP) also refers to CSPPP

<sup>&</sup>lt;sup>2</sup> Inspectors are required to have an approved certification for all projects over 1 acre.

#### **Erosion and Sediment Control Plan Must Include:** ☐ Vegetative buffers zones ☐ Vicinity map and property ☐ Site inspection requirements and/or protection areas boundaries and maintenance log ☐ Staging and stockpile areas ☐ Project boundaries; include all ☐ All erosion prevention and areas of disturbance sediment controls ☐ Temporary stormwater ☐ Waterways and wetlands on ☐ Existing and planned conveyance systems or adjacent to the site stormwater discharge points ☐ Stormwater retention and ☐ Contours and flow lines ☐ Existing and planned storm treatment facilities showing drainage patterns drainage system ☐ Impervious structures after before and after finish grade ☐ Standard details for all erosion construction ☐ Location of septic drain fields control measures used on site ☐ Final stabilization plan and water wells identifying ground cover types Required Site Inspections: ▶ Permittee must inspect all BMPs as follows:

<u>During active construction periods</u>: inspect daily (wet weather) or weekly (dry weather)

When site is inaccessible, inspect at an accessible discharge point or downstream location.

<u>During in-active construction periods</u>: inspect every two weeks

After 14 days of inactivity, soil must be covered with mulch, straw or compost (minimum 2 in). After 30 days of inactivity, soil must be stabilized with seeding or heavy mulch (minimum 4 in).

► A copy of the ESCP must be kept on site at all times. Records must be kept of all site inspections as well as a log of any actions taken to correct deficiencies.

### Required BMP Maintenance:

The control measures identified are a minimum requirement for anticipated site conditions. Upgrade BMPs and control measures as needed to comply with the permit and Ordinance #2014-711.

- ▶ All BMPs must be implemented, installed and maintained by the permitee or their designee.
- ▶ BMPs must be serviced per manufacturer's guidelines.
- ▶ The project site must be stabilized at the end of each workday to ensure no soil leaves the site.
- ▶ Loose soil and material are to be contained on site at all times. 0.5 Cubic foot or more of material that leaves the site is a direct violation of the permit.

### **Permitting Procedures:**

- ▶ BMPs may only be installed once the City approves your application.
- ▶ The permit applicant must call for an initial inspection when all BMPs are properly installed.
- ▶ Upon successful initial inspection applicant will receive an Erosion Control Permit.
- ▶ Permit closure is required at the completion of the project. The final Certificate of Occupancy shall be withheld until the permit closure is completed.

All ground-disturbing activities are subject to the conditions and penalties described in the City of Keizer's Erosion Control Ordinance #2014-711.

## SIGNATURE OF LEGALLY AUTHORIZED REPRESENTATIVE

I certify that I am the owner of the subject property or I am a legally authorized agent. The information contained in this
application is true and correct to the best of my knowledge and belief. I agree to pay all permit fees required by the City of
Keizer's Erosion Control Fee Schedule. I affirm with my signature that I have read this application, I am aware of, and agree to
adhere to, the conditions of the Erosion Control Ordinance and permit (if issued) for all work done on this site: